

## LOCAL DIVISION PROJECTS

### BUNCOMBE COUNTY

WBS ELEMENT	FUNDS	OFFICE	PROJECT DESCRIPTION	Project Status	EST. START	EST. COMPL.
42062	Cont., Rail, Public Acc, Ingles	D2	US 70 Ingles	Awaiting Reimbursable Agreement	TBD	TBD
13CR.10111.18	Resurfacing	D2	Primary Route Resurfacing	Awarded	Mar-15	Oct-15
13CR.20111.18	Resurfacing	D2	Secondary Resurfacing	Awarded	Mar-15	Oct-15
3713.3.27	Division Enhancement	D2	Repair/Replace Concrete Median along US 19/23 Patton Avenue	Project Under Review	Jul-15	Dec-15
3713.3.27	Division Enhancement	D2	Plantings along Concrete Median US 19/23 Patton Avenue.	Awarded	May-16	Dec-17
47059.3.FS8	IMPP	D2	Repair of Concrete Slabs on I-26 from Exit 37 to Exit 44; East and Westbound Lanes	Awarded	Jun-15	Aug-15
45250.3.1 U-5189	STPDA	City of Asheville	Construction of new sidewalk along Hendersonville Road from Seminole Street to NC 146 (Long Shoals Rd); includes new pedestrian signals and crosswalks, retaining walls and associated appurtenances	No Bids Received on 7/15; City has readvertised; Bids open on 8/19/15	Sep-15	Sep-16

### Madison County

WBS ELEMENT	FUNDS	OFFICE	PROJECT DESCRIPTION	Project Status	EST. START	EST. COMPL.
13C.057109	Sec. Cons	D2	Lump Town SR 1321	To Be Paved		Aug-15
13CR.10571.15 and 13CR.20571.15	Resurfacing	D2	Primary/Secondary Resurfacing	Awarded	Mar-15	Oct-15
50051.3.FD1	STPEB	Division	Gabriel Creek Greenway	Awarded	Jun-15	May-16

Contract Number	Physical Division	Location Description	Type of Work	Length	Contractor	Resident Engineer	TIP #	County	Route	Tier	Contract Amount	Actual Progress	Estimate Completion Date	Scheduled Progress
C202880	13	BRIDGES #235 AND 238 OVER SR-343 (POND RD) AND HOMINY CREEK ON I-26.	GRADING, DRAINAGE, PAVING, AND STRUCTURES.	0.379	DEVERE CONSTRUCTION COMPANY, INC	Cole Hood, PE	B-5178	Buncombe	I-26	None	\$11,947,608.99	52.33%	5/4/2016	73.00%
C203488	13	I-240 FROM I-40/I-26 TO US-19/2	PAVEMENT REHABILITATION.	5.3	ROGERS GROUP, INC.	Cole Hood, P	I-5608	Buncombe	I-240	Statewide	\$4,980,161.60	33.96%	10/22/2015	55.00%
C203502	13	FUTURE I-26 FROM SR-1733 TO SR-1781.	MILL, RESURF, ULTRA-THIN, SHLDR RECONST & BRG PRESERVATION.	7.47	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Cole Hood, PE	I-5321	Buncombe	I-26	Statewide	\$4,662,807.30	22.15%	10/20/2015	78.00%
C203530	13	I-26 AND NC-280 INTERCHANGE IN	GRADING, DRAINAGE, PAVING, SIGNALS,	0.492	YOUNG & McQUEEN GRADING CO INC	Cole Hood, PE	I-5501	Buncombe	I-26	Statewide	\$8,775,537.02	45.29%	11/28/2016	39.00%
C203575	13	NC-63 (LEICESTER HWY) FROM SR-1516 (GILBERT RD) TO SR-1004 (NEWFOUND RD).	DESIGN BUILD.	4.3	TENNOCA CONSTRUCTION COMPANY	Cole Hood, PE	U-3301	Buncombe	NC-63	Regional	\$34,868,723.80	3.70%	7/1/2020	1.75%
C203612	13	1 SECTION EACH OF US-25, US-25/70	MILLING, RESURFACING, MILLED RUMBLE	16.64	HARRISON CONSTRUCTION COMPANY	Cole Hood, PE		Buncombe	US-25	None	\$3,517,278.85	1.61%	10/15/2015	4.00%
DM00120	13	VARIOUS PRIMARY ROUTES	RESURFACING	6.4	HARRISON CONSTRUCTION COMPANY	Cole Hood, PE		Buncombe	NC-146		\$1,642,181.52			
DM00132	13	BUNCOMBE COUNTY	RESURFACING	32.42	EMERY SEALCO, INC.	Cole Hood, P		Buncombe	SR-2285	None	\$1,444,703.50	42.25%	10/15/2015	60.00%
DM00136	13	SR 1220 BUNCOMBE	GUARDRAIL	3.43	BULLINGTON CONSTRUCTION INC	Cole Hood, P	SS-4913BS	Buncombe	SR-1220		\$118,852.00			
DM00139	13	BUNCOMBE	PATCHING	2.94	ROGERS GROUP, INC.	Cole Hood, P		Buncombe	SR-3495	Subregional	\$1,646,874.00	28.56%	7/15/2015	100.00%
DM00140	13	I-26 FROM EXIT 37 TO EXIT 44 E/ AND WEST BOUND	SLAB REPAIRS	5.6	DANE CONSTRUCTION, INC.	Cole Hood, PE	I-5213G	Buncombe	I-26		\$671,418.50			
DM00142	13	BRIDGE 649	DECK REPAIRS	0.146	NHM CONSTRUCTORS, LLC	Randy J. McKinney, F		Buncombe	SR-1002		\$385,055.88			