

**Division 13 Update**

Contract Number	Division	County	TIP#	Route	Location Description	Contract Amount	Length	Contractor	NCDOT Contact	Letting Date	Work Began Date	Completion Date	Revised Completion Date	Scheduled Progress	Actual Progress	Completion Percent
C202880	13	Buncombe	B-5178	I-26	BRIDGES #235 AND 238 OVER SR-343 (POND RD) AND HOMNY CREEK ON I-26.	\$11,947,608.99	0.379 mi les	DEVERE CONSTRUCTION COMPANY INC	Randy J. McKi nney, PE	8/21/2012	10/1/2012	4/29/2016	5/4/2016	100.00%	88.73%	88.73%
C203573	13	Buncombe, Madi son, Mitchell		NC-226	REPLACEMENT OF 4 BRIDGES IN BUNCOMBE COUNTY, 3 BRIDGES IN MADISON COUNTY, AND 4 BRIDGES IN	\$11,373,160.00	0.861 mi les	DANE CONSTRUCTION, INC.	Randy J. McKi nney, PE	7/15/2014	8/25/2014	11/1/2017		80.00%	64.40%	64.40%
C203575	13	Buncombe	U-3301	NC-63	NC-63 (LEICESTER HWY) FROM SR-1516 (GLBERT RD) TO SR-1004 (NEWFOUND RD).	\$34,868,723.80	4.3 mi les	TENNOCA CONSTRUCTION COMPANY	Randy J. McKi nney, PE	2/24/2015	3/30/2015	7/1/2020		29.00%	16.20%	16.20%
C203754	13	Buncombe	I-5504	I-26	I-26/NC-191 (BREVARD RD) INTERCHANGE MODIFICATIONS AND I-26 WIDENING AND PAVEMENT	\$47,464,448.00	1.2 mi les	BLYTHE DEVELOPMENT CO.	Randy J. McKi nney, PE	2/16/2016	3/28/2016	11/30/2018		6.75%	13.00%	13.00%
C203873	13	Buncombe	I-5892	-	I-26 FROM SR-1733 TO MADISON COUNTY LINE.	\$0.00	5.862 mi les	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Joseph R. Lawrence	3/21/2017		7/31/2018		0.00%	0.00%	0.00%
C203897	13	Madi son		US-25	1 SECTION EACH OF NC-63, US-25/ BUSINESS, NC-251, US-25/70 & NC-213, AND 20 SECTIONS OF SECONDARY	\$4,083,339.03	42.94 mi les	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Joseph R. Lawrence	7/19/2016	3/9/2017	10/15/2017		10.00%	32.00%	32.00%
C203948	13	Buncombe	SS-4913CL	-	1 SECTION EACH OF US-19, US-70 & 251, AND 79 SECTIONS OF SECONDARY ROADS.	\$13,528,003.90	95.51 mi les	HARRISON CONSTRUCTION COMPANY DIVISION OF APAC-ATLANTIC INC	Randy J. McKi nney, PE	11/15/2016	2/9/2017	11/1/2017		2.00%	8.31%	8.31%
DM00184	13	Buncombe	I-5750	I-I-40	I-40 FROM US 25 TO SR 3052	\$2,820,373.75	0 mi les	OLYMPUS PAINTING CONTRACTORS, INC.	Randy J. McKi nney, PE	9/21/2016	3/13/2017	10/31/2017		10.00%	7.15%	7.15%
DM00185	13	Madi son	I-5753	I-26	TENNESSEE STATE LINE TO BRIDGE NO. 548 OVER SR 1636	\$0.00	0.11 mi les	ROGERS GROUP INC	Joseph R. Lawrence	9/21/2016	4/17/2017	8/31/2017		0.00%	0.00%	0.00%
DM00188	13	Buncombe		-	SR 2407	\$0.00	0 mi les	YOUNG & MCQUEEN GRADING CO INC	Randy J. McKi nney, PE	11/16/2016		8/1/2017		0.00%	0.00%	0.00%
DM00190	13	Buncombe, Madi son, Yancey	R-5793B	-	VARIOUS	\$449,060.00	0 mi les	PATTON CONSTRUCTION GROUP, INC	Randy J. McKi nney, PE	11/16/2016	2/23/2017	10/1/2017		33.00%	30.91%	30.91%
DM00193	13	Buncombe		-	SR 2101	\$0.00	0 mi les	GRAHAM COUNTY LAND COMPANY LLC	Randy J. McKi nney, PE	2/15/2017		11/15/2017		0.00%	0.00%	0.00%
DM00196	13	Buncombe		-	SR 2785	\$0.00	0 mi les	GRAHAM COUNTY LAND COMPANY LLC	Randy J. McKi nney, PE	3/1/2017		11/1/2017		0.00%	0.00%	0.00%
DM00198	13	Buncombe		SR-1113	SR 1113	\$0.00	0 mi les	BUCKEYE BRIDGE, LLC	Randy J. McKi nney, PE	3/15/2017		12/15/2017		0.00%	0.00%	0.00%