

Division 13 Update

Contract Number	Division	County	TIP#	Route	Location Description	Contract Amount	Length	Contractor	NCDOT Contact	Letting Date	Work Began Date	Completion Date	Revised Completion Date	Scheduled Progress	Actual Progress	Completion Percent
C202880	13	Buncombe	B-5178	I-26	BRIDGES #235 AND 238 OVER SR-3431 (POND RD) AND HOMINY CREEK ON I-26	\$11,947,608.99	0.379 mi les	DEVERE CONSTRUCTION COMPANY	Cole Hood, PE	8/21/2012	10/1/2012	4/29/2016	5/4/2016	100.00%	73.00%	73.00%
C203325	13	Buncombe, Madison, McDowell, Mitchell		SR-2788	REPLACEMENT OF BRIDGES: 3 IN BUNCOMBE, 1 BRIDGE IN MADISON, 2 IN MCDOWELL, 1 IN MITCHELL & 4 IN	\$5,257,000.00	0.713 mi les	OWE CONSTRUCTION, LLC	Cole Hood, PE	5/21/2013	7/1/2013	10/15/2016		91.00%	85.39%	85.39%
C203488	13	Buncombe	I-5608	I-240	I-240 FROM I-40/I-26 TO US-19/23.	\$4,980,161.60	5.3 mi les	ROGERS GROUP INC	Cole Hood, PE	9/16/2014	10/27/2014	10/15/2015	11/14/2015	100.00%	91.38%	91.38%
C203502	13	Buncombe	I-5321	I-26	FUTURE I-26 FROM SR-1733 TO SR-1781	\$4,662,807.30	7.47 mi les	HARRISON CONSTRUCTION COMPANY	Cole Hood, PE	12/16/2014	3/15/2015	10/15/2015	10/22/2015	100.00%	79.30%	79.30%
C203573	13	Buncombe, Madison, Mitchell		NC-226	REPLACEMENT OF 4 BRIDGES IN BUNCOMBE COUNTY, 3 BRIDGES IN MADISON COUNTY, AND 4 BRIDGES IN	\$11,373,160.00	0.861 mi les	DANE CONSTRUCTION, INC.	Cole Hood, PE	7/15/2014	8/25/2014	11/1/2017		62.00%	45.43%	45.43%
C203575	13	Buncombe	U-3301	NC-63	NC-63 (LEICESTER HWY) FROM SR-1516 (GILBERT RD) TO SR-1004 (NEWFOUND RD).	\$34,868,723.80	4.3 mi les	TENNOCA CONSTRUCTION COMPANY	Cole Hood, PE	2/24/2015	3/30/2015	7/1/2020		15.00%	10.00%	10.00%
C203724	13	Buncombe	B-5396	SR-1103	BRIDGE #416 OVER STONY FORK CREEK ON SR-1103.	\$904,152.84	0.116 mi les	R.E. BURNS & SONS CO., INC.	Cole Hood, PE	4/19/2016	7/6/2016	12/12/2017		33.00%	20.86%	20.86%
C203737	13	Buncombe		NC-63, NC-694, US-19, US-2570, US-70	1 SECTION EACH OF US-25/70, US-BUS, US-70, NC-694 & NC-63 AND 83 SECTIONS OF SECONDARY ROADS.	\$6,606,739.63	76.02 mi les	HARRISON CONSTRUCTION COMPANY	Cole Hood, PE	7/21/2015	8/31/2015	10/15/2016		65.00%	64.71%	64.71%
C203738	13	Madison		NC-209	NC-209 FROM N OF SR-1175 TO S OF SPRINGS CITY LIMIT, NC-63 FROM S OF 1162 TO SR-1162 & 25 SEC OF	\$1,994,288.71	25.28 mi les	HARRISON CONSTRUCTION COMPANY	Randy J. McKinney, PE	7/21/2015	4/6/2016	10/15/2016		92.00%	84.35%	84.35%
C203754	13	Buncombe	I-5504	I-26	I-26/NC-191 (BREVARD RD) INTERCHANGE MODIFICATIONS AND I-26 WIDENING AND PAVEMENT	\$47,464,448.00	1.2 mi les	BLYTHE DEVELOPMENT CO.	Cole Hood, PE	2/16/2016	3/28/2016	11/30/2018		4.50%	7.60%	7.60%
DM00146	13	Buncombe		US-70	BUNCOMBE COUNTY	\$84,000.00	37.38 mi les	N L COOPER CO INC DBA COOPER	Cole Hood, PE	10/21/2015	1/5/2016	12/31/2016		28.00%	56.67%	56.67%
DM00156	13	Buncombe		US-19	US 19 BUS, NC 251, 43 SECTIONS OF SECONDARY ROUTES	\$1,832,713.75	35.86 mi les	HARRISON CONSTRUCTION COMPANY	Cole Hood, PE	3/2/2016	4/1/2016	10/15/2016	10/30/2016	71.00%	31.36%	31.36%
DM00157	13	Madison		SR-various	NC 251 AND 24 SECTIONS OF SECONDARY ROUTES	\$1,705,849.12	24.06 mi les	HARRISON CONSTRUCTION COMPANY	Randy J. McKinney, PE	3/2/2016	4/4/2016	10/15/2016		87.00%	93.61%	93.61%
DM00172	13	Buncombe		-	SR 3437	\$0.00	0 mi les	THUNDER CONTRACTING, INC.	Randy J. McKinney, PE	7/6/2016	8/18/2016	12/15/2016		0.00%	0.00%	0.00%
DM00175	13	Buncombe		-	SR 1222	\$0.00	0 mi les	TENNOCA CONSTRUCTION COMPANY	Randy J. McKinney, PE	7/20/2016	9/20/2016	12/15/2016		0.00%	0.00%	0.00%
DM00177	13	Madison, Yancey		NC-63	NC 63, NC 197, NC 213, NC 251, US 25/70, US 25/70BUS 34 SECTIONS OF SECONDARY ROADS	\$0.00	449.46 mi les	ROGERS GROUP INC	Randy J. McKinney, PE	8/3/2016		6/1/2017		0.00%	0.00%	0.00%
DM00178	13	Buncombe		SR-1272	SR 1272, EASTVIEW CIRCLE	\$0.00	0.45 mi les	ROGERS GROUP INC	Randy J. McKinney, PE	8/3/2016		12/5/2016		0.00%	0.00%	0.00%
DM00179	13	Buncombe, Madison, Yancey		-	VARIOUS ROUTES	\$0.00	353.3 mi les	ANNSEAL OF PA INC	Cole Hood, PE	8/3/2016		3/15/2017		0.00%	0.00%	0.00%
DM00180	13	Buncombe		-	SR 3470	\$0.00	0 mi les	BRYANT'S LAND & DEVELOPMENT I	Randy J. McKinney, PE	8/17/2016		3/30/2017		0.00%	0.00%	0.00%
DM00181	13	Buncombe		-	SR 3442	\$0.00	0 mi les	MOUNTAIN CREEK CONTRACTORS I	Randy J. McKinney, PE	8/17/2016		3/30/2017		0.00%	0.00%	0.00%