

**Division 13 Project Progress Report, January, 2018, Buncombe & Madison Counties**

Contract Number	Division	County	TIP#	Route	Location Description	NCDOT Contact	Let Date	Completion Date	Completion Percent
C203575	13	Buncombe	U-3301	NC-63	NC-63 (LEICESTER HWY) FROM SR-1516 (GILBERT RD) TO SR-1004 (NEWFOUND RD).	Randy J. McKinney, PE	2/24/2015	7/1/2020	28.80%
C203754	13	Buncombe	I-5504	I-26	I-26/NC-191 (BREVARD RD) INTERCHANGE MODIFICATIONS AND I-26 WIDENING AND PAVEMENT RECONSTRUCTION.	Randy J. McKinney, PE	2/16/2016	11/30/2018	18.71%
C203873	13	Buncombe	I-5892	NC-26	Pavement and Bridge Rehabilitation, I-26 FROM SR-1733 (Clarks Chapel Road) TO MADISON COUNTY LINE.	Joseph R. Lawrence	3/21/2017	7/31/2018	39.11%
C203953	13	Buncombe	U-4715B	SR-variou	ASHEVILLE - CITY WIDE SIGNAL IMPROVEMENTS.	Randy J. McKinney, PE	4/18/2017	12/22/2020	7.23%
C204089	13	Buncombe		US-19	Milling, resurfacing and shoulder reconstruction, 1 SECT EACH OF US-19/23/74, US-25, US-70, US-70/74A, US-74A, NC-151, NC-191, NC-280, AND 109 SECT OF SECONDARY ROADS.	Randy J. McKinney, PE	10/17/2017	8/1/2019	0.00%
DM00184	13	Buncombe	I-5750	I-I-40	Bridge preservation, I-40 FROM US 25 TO SR 3052 (School Road E.)	Randy J. McKinney, PE	9/21/2016	10/31/2017	85.00%
DM00193	13	Buncombe		SR-2101	Replace bridge #403 over Eller Cove Creek, SR 2101 (Longs Chapel Road)	Randy J. McKinney, PE	2/15/2017	11/15/2017	94.21%
DM00198	13	Buncombe		SR-1113	Replace bridge #271 on SR 1113 (Curtis Cr. Rd.)	Randy J. McKinney, PE	3/15/2017	12/15/2017	49.02%
DM00204	13	Buncombe		SR-3464	Replace bridge #434 on SR 3464 (Black Oak Cove Road)	Randy J. McKinney, PE	4/19/2017	4/22/2018	87.61%
DM00205	13	Buncombe		SR-1103	Replace Bridge #555 in Buncombe County on SR 1103 (Davis Creek Road)	Randy J. McKinney, PE	4/19/2017	4/22/2018	79.31%
DM00209	13	Buncombe		-	Grading, drainage and paving, Bridge #433 over Gladly Fork Creek on SR 3464 (Black Oak Cove Road) BUNCOMBE COUNTY	Joseph R. Lawrence	7/5/2017	8/15/2018	0.00%
DM00228	13	Buncombe	I-5885, I-5886	I-40	Improvements, grading, paving and signals, I-40 RAMPS Exits 50 & 51	Randy J. McKinney, PE	9/20/2017	10/26/2018	0.00%
DM00190	13	Buncombe, Madison, Yancey	R-5793B	-	Install/replace concrete curb ramps, sidewalk and driveways, VARIOUS LOCATIONS	Randy J. McKinney, PE	11/16/2016	10/1/2017	67.35%
DM00225	13	Buncombe, Madison, Yancey	R-5793D	SR-variou	Install/replace concrete curb ramps, sidewalk and driveways, VARIOUS LOCATIONS	Randy J. McKinney, PE	6/7/2017	5/11/2018	17.47%
C204038	13	Madison		NC-251	BRIDGES #8 AND 9 OVER IVY RIVER ON NC-251.	Joseph R. Lawrence	6/20/2017	6/1/2019	26.37%
DM00214	13	Madison		NC-251	Milling, paving and shoulder reconstruction/pavement markings, various locations, MADISON COUNTY	Joseph R. Lawrence	6/21/2017	11/16/2018	0.00%
DM00219	13	Madison	W-5713G, W-5713H, W-5713I	US-25	Installation and rehabilitation of guardrail, US 25-70	Joseph R. Lawrence	6/21/2017	1/26/2018	73.49%
DM00216	13	Madison, Yancey		NC-63	Resurfacing and pavement markings, VARIOUS PRIMARY AND SECONDARY ROUTES	Joseph R. Lawrence	6/21/2017	11/15/2018	8.20%
DM00236	13	Buncombe		SR 3238 (Fairview Road)	Construct New Sidewalk from Bleachery Blvd. to US 74A (Swannanoa River Road)	Randy J. McKinney, PE	1/17/2018		